RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants

To,

Date: 04-7-2020

ASSISTANT EXECUTIVE ENGINEER
YELAHANKA SATELLITE TOWN SUB DIVISION,
BBMP
BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of **"ASPHALTING TO BESTCOUNTY-II AND SURROUNDING AREAS IN WARD NO-03 YELAHANKA SATELLITE TOWN SUB DIVISION"**

Ref: 1. Work Order No: BBMP/EE/YNK.D/W.O/198/2019-20
2. Job code: 003-20-000081

We are here with forwarding to M/s. Technical Manager (West), KRIDL, Bangaluru, 5th Block, 17th Main Shivakumar Swamy Building, Bhashyam Circle Bangalore-560010. First & Part Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 69,30,790.34/- (Rs. Sixty Nine Lakhs Thirty Thousand Seven Hundred Ninety and Thirty Four Paisa Only).

Thanking you,

Yours faithfully,

For Rudraprasad Consultants

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

Attachments PMC Compliance report

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜ.ಜ.ಪಾ.ಪಾ. ಬೆಂಗಳೂರು-106

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:-Asphalting to Bestcounty-II and Surrounding Areas in Ward No-03 Yelahanka Satellite Town Sub Division

Name of Client	:	EXECUTIVE ENGINEER, YELAHANKA DIVISION,BBMP, BANGALORE
Contractor/ Agency:		M/s. Technical Manager (West), KRIDL, Bangaluru, 5th Block, 17th Main Shivakumar Swamy Building, Bhashyam Circle Bangalore-560010
Tender Contract Price		Rs 69,30,790.34/-
Date Of Inspection :		04-07-20
Status Of Bill	:	First & Part Bill
In the Presence of :		a) Assistant Engineer, Ward No -03 Yelahanka Satellite Town Sub division, BBMP, Bangalore b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods, Complete as per specifications and direction of site engineer in incharge	Work done upto the Billed Quantity and the Quality is satisfactory
2	Providing and laying Plain cement concrete of mix1:3:6 with OPC cement @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days Including cost of materials,labour, HOM curing form work, Scaffolding and Centering Complete as per specifications and direction of site engineer in incharge	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

ಸಹಾಯಕ ಅಭಿಯಂತರರ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

#3, 7th Main Mallesh waram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

3	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification No. 1500, 1700, 2200. Including Cost of material, Labour, HOM Complete as per specifications and direction of site engineer in incharge	Work done upto the Billed Quantity and the Quality is satisfactory
4	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery Complete as per specifications and direction of site engineer in incharge	Work done upto the Billed Quantity and the Quality is satisfactory
5	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,Complete as per specifications and direction of site engineer in incharge. (Data Rate)	Work done upto the Billed Quantity and the Quality is satisfactory
6	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,Complete as per specifications and direction of site engineer in incharge	Work done upto the Billed Quantity and the Quality is satisfactory
24	Filling in foundation with granite/trap broken metal 100mm and down size ,with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

a)	Filling in foundation with granite/trap broken metal 100mm and down size ,with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications. and as per the directions of the Engineer-in-charge of the work -40mm Jelly	Work done upto the Billed Quantity and the Quality is satisfactory
b)	Filling in foundation with granite/trap broken metal 100mm and down size ,with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications. and as per the directions of the Engineer-in-charge of the work - 20mm Jelly	Work done upto the Billed Quantity and the Quality is satisfactory
c)	Filling in foundation with granite/trap broken metal 100mm and down size ,with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications. and as per the directions of the Engineer-in-charge of the work - Coarse sand	Work done upto the Billed Quantity and the Quality is satisfactory
d)	Filling in foundation with granite/trap broken metal 100mm and down size ,with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications. and as per the directions of the Engineer-in-charge of the work - Fine sand	Work done upto the Billed Quantity and the Quality is satisfactory
e)	Filling in foundation with granite/trap broken metal 100mm and down size ,with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications. and as per the directions of the Engineer-in-charge of the work - 12.5mm chips	Work done upto the Billed Quantity and the Quality is satisfactory

ಸಹಾಯಕ ಆಯುಕ್ತರ ಅಧಿಕಾರಿಗಳ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

25	Supplying, laying and jointing HDPE pipes of specified grade and conforming to IS 4984-995 with latest amendments and conveying to work site including loading at both destinations and rolling and lowering into trenches, laying true to line and jointing of pipes and specials, giving hydraulic test as per relevant ISS with all lead and lifts including encasing the pipe alround to a depth of not less than 15 cms. with soft gravel or selected earth available from the excavation, testing and commissioning. The rate is exclusive of required specials and fittings wherever necessary like saddle tee, stud ends, flanged sets, bends, reducers etc. complete (Contractor will make his own arrangements for procuring water for testing) etc. for: and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
26	Providing of Geonets for Rain Water Harvesting pit on the filter media as specified and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in